Annex I

LOCAL GOVERNMENT SUPPORT FUND Report on Fund Utilization and Status of Program / Project Implementation For the Quarter Ended 3rd Quarter 2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program / Project	Name / Title of Program / Project	Specific Location	Mechanis m / Mode of Impleme ntation	Estimate d Number of Benefici aries	Amount			Estimated Period of Completio	Remarks on Program /
							Received	Contracted Out	Disbursed/ Utilized	n (month and year)	Project Status
LGSF- FALGU FY 2021	May 26, 2022	Multi- Purpose Building	Construction of Multi-Purpose Building	Sitio Kayam, San Roque	By Contract	4782	5,000,000.00	5,000,000.00	5,000,000.00	December 2022	100% completed
LGSF- FALGU & SCOSP FY 2022	March 11, 2022	Medical Equipme nt	Procurement of Medical Equipment: 1 unit Fully Automated Hematology Analyzer; 1 unit Full Auto Chemistry Analyzer	Rural Health Unit, Ginatilan, Cebu	By Public Bidding	16906	2,000,000.00	2,000,000.00	2,000,000.00	April 2023	100% completed/ purchased/ delivered
LGSF- FALGU & SCOSP FY 2022	March 11, 2022	Bridge	Construction of Bridge	Barangay Poblacio n to Barangay Malatbo	By Contract	7837	8,000,000.00	8,000,000.00		December 2023	On-going 20% accomplish ed
LGSF- GEF FY 2022	August 8, 2022	Water System	Rehabilitation/Impr ovement of Level II Potable Water System	Barangay Looc	By Contract	1172	5,133,840.00	5,133,840.00	5,133,840.00	May 2023	100% completed
LGSF- GEF FY		Local Access	Barangay Road Concreting	Sitio Babao,	By Contract	616	467,860.00	467,860.00		December 2023	On-going

Annex I

2022 for Baranga y	road		Anao						
LGSF- GEF FY 2022 for Baranga y	Other Infrastruc ture	Construction of Community Stage	Sitio Kalunasa n, Cambagt e	By Contract	472	451,410.00	451,410.00	December 2023	On-going
LGSF- GEF FY 2022 for Baranga y	Local Access road	Barangay Road Concreting	Sitio Kang- ibak, Campiso ng	By Contract	457	449,350.00	449,350.00	December 2023	On-going

Certified correct by:

The Local Finance Committee

H

KRISTINE MAE G. CALLES Local Budget Officer



MARY JOY T. EMNACEN Local Planning and Development Coordinator

Attested by:

Rhigh

ROY VINCENT P. SINGCO Local Chief Executive

Annex I

Instructions:

- 1. The report shall be prepared by the LFC, in coordination with the other local officials concerned (e.g., local accountant on the allotment, obligation and disbursement; local engineer on the status of infrastructure projects, as may be applicable).
- 2. The fund source pertains to the type of fund and pertinent General Appropriations Act from which the implementation of the program / project was charged.
- 3. The type of program/project shall be identified consistent with the program/projects enumerated under the applicable LBC.
- 4. Amount received refers to the amount transferred by Bureau of the Treasury to the LGUs as indicated in the NADAI. Amount contracted out refers to the total commitments by the LGU arising from official acts binding the LGU to the immediate or eventual payment of a sum of money. Disbursement refers to the total amount paid by the LGU as of reporting period.
- 5. The status of programs / projects refers to the percentage of physical completion or delivery of service as of reporting period.